EMERGENCY OPERATION DEVELOPMENT PROJECT (EODP)
FINANCED BY THE WORLD BANK AND IMPLEMENTED BY
DIFFERENT MINISTRIES AND GOVERNEMNTAL AGENCIES

CONSOLIDATED STATEMENT OF CASH RECEIPTS AND CASH DISBURSEMENTS

FOR THE YEAR ENDED 31 DECEMBER 2019



Ernst & Young P.O. Box 6004 Villa 23, Block 609 Street 3 (Al-Ameirat Street) Al-Mansour, Baghdad, Iraq Tel: +964 1 543 0357 Fax:+964 1543 9858 baghdad.iraq@iq.ey.com ey.com/mena

# INDEPENDENT AUDITOR'S REPORT TO THE MANAGEMENT OF RECONSTRUCTION FUND FOR AREAS AFFECTED BY TERRORISTIC OPERATION

#### Baghdad - Iraq

#### Opinion

We have audited the accompanying statement of cash receipts and cash disbursements of the Emergency Operation Development Project (EODP) (the "Project") financed by the World Bank and implemented by different ministries and governmental agencies, for the year ended 31 December 2019, including a summary of significant accounting policies.

In our opinion, the accompanying statement of cash receipts and cash disbursements presents fairly, in all material respects, the Project's cash receipts and payments for the year ended 31 December 2019, in accordance with basis of accounting described in note (2) to the accompanying statement.

#### Basis for Opinion

We conducted our audit in accordance with International Standards on Auditing (ISAs). Our responsibilities under those standards, are further described in the Auditor's Responsibilities for the audit of the Financial Statement section of our report. We are independent of the Project in accordance with the International Code of Ethics for Professional Accountants (including International Independence Standards) (IESBA Code), together with the ethical requirements that are relevant to our audit of the financial statements in Iraq, and we have fulfilled our ethical responsibilities in accordance with these requirements. We believe that the audit evidence we have obtained is sufficient and appropriate to provide a basis for our opinion.

#### Emphasis of a matter - Restriction on use

We draw attention to note (2) to the financial statement, which describes the basis of accounting. The Statement is prepared to provide information to EODP management and the World Bank. As a result, the Statement may not be suitable for another purpose. Our report is intended solely for the information and use of EODP management and World Bank and should not be distributed to or used by any other party. Our opinion is not modified in respect of this matter.

#### Responsibilities of Management and Those Charged with Governance for the Financial Statement

Management is responsible for the preparation and fair presentation of the financial statement in accordance with basis of accounting described in note (2) to the financial statement, and for such internal control as management determines is necessary to enable the preparation of financial statement that is free from material misstatement, whether due to fraud or error.

Those charged with governance are responsible for overseeing the Project's financial reporting process.



#### Auditor's Responsibilities for the Audit of the Financial Statement

Our objectives are to obtain reasonable assurance about whether the financial statement is free from material misstatement, whether due to fraud or error, and to issue an auditor's report that includes our opinion.

Reasonable assurance is a high level of assurance, but is not a guarantee that an audit conducted in accordance with ISAs will always detect a material misstatement when it exists. Misstatements can arise from fraud or error and are considered material if, individually or in the aggregate, they could reasonably be expected to influence the economic decisions of users taken on the basis of this financial statement.

As part of an audit in accordance with ISAs, we exercise professional judgment and maintain professional skepticism throughout the audit. We also:

- Identify and assess the risks of material misstatement of the financial statement, whether due to
  fraud or error, design and perform audit procedures responsive to those risks, and obtain audit
  evidence that is sufficient and appropriate to provide a basis for our opinion. The risk of not detecting
  a material misstatement resulting from fraud is higher than for one resulting from error, as fraud
  may involve collusion, forgery, intentional omissions, misrepresentations, or the override of internal
  control.
- Obtain an understanding of internal control relevant to the audit in order to design audit procedures
  that are appropriate in the circumstances, but not for the purpose of expressing an opinion on the
  effectiveness of the Project's internal control.
- Evaluate the appropriateness of accounting policies used and the reasonableness of accounting estimates and related disclosures made by management.

We communicate with those charged with governance regarding, among other matters, the planned scope and timing of the audit and significant audit findings, including any significant deficiencies in internal control that we identify during our audit.

Ernst & Young

Baghdad, Iraq 19 January 2021

Ernot + Young

Consolidated Statement of Cash Receipts and Cash Disbursements For the year ended 31 December 2019

|   | Notes | 2019       | From inception<br>to 31 December<br>2018 | Total       |
|---|-------|------------|--|-------------|
|   |       | U.S. \$    | U.S. \$                                  | U.S. \$     |
| Cash Receipts                             |       |            |  |             |
| Designated bank account                   | 3     | 30,018,825 | 115,679,590                              | 145,698,415 |
| Direct payments                           | 4     | 14,430,921 | 93,509,341                               | 107,940,262 |
|   |       | 44,449,746 | 209,188,931                              | 253,638,677 |
| Cash Disbursements                        |       |            |  |             |
| Goods and equipment                       | 5     | 8,142,667  | 108,911,410                              | 117,054,077 |
| Civil work                                | 6     | 33,352,358 | 83,774,898                               | 117,127,256 |
| Consultant services                       | 7     | 2,611,963  | 2,318,377                                | 4,930,340   |
| Operating costs                           | 8     | 606,582    | 2,639,607                                | 3,246,189   |
| Non consultancy services                  |       | -          | 79,657                                   | 79,657      |
|   |       | 44,713,570 | 197,723,949                              | 242,437,519 |
| Excess of (Deficit in) cash receipts over |       |            |  |             |
| disbursements                             |       | (263,824)  | 11,464,982                               | 11,201,158  |
| Fund balance, beginning of the period     |       | 11,464,982 | <u> </u>                                 |             |
| Fund balance, ending of the period        | 9     | 11,201,158 | 11,464,982                               | 11,201,158  |

#### 1. Background

On 12 July 2015 (the "inception date") a Financing Agreement was activated between the Government of Iraq (GOI) ("Borrower") represented by the Reconstruction Fund for Areas Affected by Terroristic Operation ("REFAATO) and the International Bank for Reconstruction and Development (IBRD) (the "Bank"), (the agreement referred hereafter as "the Fund)" toward financing the cost of Emergency Operation Development Project (EODP) ("the Project"). This Fund complements the Government's stabilization efforts with the immediate implementation of the reconstruction and rehabilitation of infrastructure subprojects and to restore the delivery of public services in the affected areas by terroristic operations. Total estimated budget for the Fund is U.S. \$ 350 million will be implemented over five years from July 2015 to June 2020. This would contribute to the country's economic and social recovery.

Under this Fund, the Bank support will promote inclusive recovery and reconstruction processes through a three-layered approach consisting of: (1) creation of an enabling environment for the recovery and reconstruction of liberated areas; (2) effective and timely implementation of the recovery and reconstruction activates; and (3) the formulation and financing of an integrated and coherent regional development framework for the liberated areas.

The Project is comprised of the following six components:

Component 1: Restoring Electricity Infrastructure and Connectivity.

Component 2: Restoring Municipal Waste, Water and Sanitation Services.

Component 3: Restoring Transport Infrastructure and Developing a Housing Reconstruction Subsidy Scheme.

Component 4: Restoring Health Services.

Component 5: Technical Assistance.

Component 6: Project Management, Sensitization and Monitoring and Evaluation.

The above components are implemented by different ministries and governmental agencies ("Implementing Party") through project management teams ("PMT") assigned by the Project management to work within each Implementing Party. These implementing parties consists of Ministry of Electricity, Ministry of Health, Ministry of Municipalities, State Commission for Roads and Bridges, Ministry of Water Resources and the Reconstruction Fund for Areas Affected by Terroristic Operation.

#### 2. Significant Accounting Policies and Basis of Preparation

The Project's consolidated statement of cash receipts and cash disbursement was prepared in accordance with Cash Basis IPSAS, Financial Reporting under the Cash Basis of Accounting. Under this basis of accounting, revenues are recorded when received and expenses are recorded when paid.

The United states Dollar (U.S. \$) is the Project's reporting and functional currency.

Transactions denominated in local currency are translated to U.S.\$ using the exchange rate of IQD 1,182.

Notes to the Consolidated Statement of Cash Receipts and Cash Disbursements For the year ended 31 December 2019

#### 3. Designated Bank account

This item represents total cash transferred from the World Bank to the bank accounts designated by each Implementing Party to finance the Project activities. During 2019, total transfers that were made by the Bank to these designated bank accounts amounted to U.S. \$ 30,018,825.

#### 4. Direct payment

This item represents total cash payments made directly from the World Bank to the contractors who were contracted by each Implementing Party under the different components of the Project. During 2019, total direct payments that were made by the Bank directly to contractors amounted to U.S. \$ 14,430,921.

### 5. Goods and equipment

| Note | Implementing Party   | Contracts<br>value | 2019      | From inception<br>to 31 December<br>2018 | Total       | Outstanding balance |
|------|--|--------------------|-----------|--|-------------|---------------------|
|      |  | U.S. \$            | U.S. \$   | U.S. \$                                  | U.S. \$     | U.S. \$             |
| 5.1  | Ministry of Electricity  | 68,392,977         | 1,970,796 | 64,695,902                               | 66,666,698  | 1,726,279           |
| 5.2  | Ministry of Municipalities and Public Works                        | 31,386,627         | 1,297,765 | 23,516,259                               | 24,814,024  | 6,572,603           |
| 5.3  | Ministry of Health   | 14,894,400         | 4,873,811 | 10,001,888                               | 14,875,699  | -                   |
| 5.4  | State Commission for Roads and Bridges                             | 10,680,851         | 295       | 10,680,556                               | 10,680,851  | -                   |
| 5.5  | Reconstruction Fund for Areas Affected by<br>Terroristic Operation | 16,805             | <u> </u>  | 16,805                                   | 16,805      |                     |
|      |  | 125,371,660        | 8,142,667 | 108,911,410                              | 117,054,077 | 8,317,583           |

### 5. Goods and equipment (continued)

### **5.1 Ministry of Electricity**

|                 |   |                   |           | From                |            |                        |
|-----------------|---|-------------------|-----------|---------------------|------------|------------------------|
| Contract        |   | Cambuant          |           | inception to        |            | O                      |
| Contract<br>No. | Contractor  | Contract<br>Value | 2019      | 31 December<br>2018 | Total      | Outstanding<br>Balance |
| 110.            | Contractor  | U.S. \$           | U.S. \$   | U.S. \$             | U.S. \$    | U.S. \$                |
| G3              | Joint Venture Of Aktif Group & Marseille<br>Engineering & Trading Sal | 9,785,978         | 34,780    | 9,715,062           | 9,749,842  | 36,136                 |
| G5-1            | Matelec Co.   | 8,494,121         | 254,059   | 8,118,592           | 8,372,651  | 121,470                |
| G3-B            | Balikesir Elektromekanik Sanaya Tesisleri                             | 6,512,750         | 41,342    | 6,209,349           | 6,250,691  | 262,059                |
| G1              | Ak-Ay Elektrik Dis  | 4,904,625         | 207,296   | 4,411,762           | 4,619,058  | 285,567                |
| G7Lot1          | Ak-Ay Elektrik Dis  | 4,891,835         | 370,913   | 4,372,542           | 4,743,455  | 148,380                |
| G1-1            | Ak-Ay Elektrik Dis  | 4,783,423         | 30,966    | 4,617,085           | 4,648,051  | 135,372                |
| G4              | Matelec Co.   | 4,067,777         | 121,667   | 3,586,426           | 3,708,093  | 359,684                |
| G4-1            | Matelec Co.   | 4,067,777         | 121,668   | 3,837,823           | 3,959,491  | 108,286                |
| G2Lot1          | Sa-Ra Energy Construction Trade And Industry                          | 3,997,543         | 116,204   | 3,880,191           | 3,996,395  | 1,148                  |
| G5              | Matelec Co.   | 3,716,010         | 111,146   | 3,597,667           | 3,708,813  | 7,197                  |
| G11             | Toyota Tsusho Corporation   | 2,841,980         | 72,363    | 2,715,529           | 2,787,892  | 54,088                 |
| G9Lot123        | Gulf Cable & Multi Co-Jordan  | 2,098,630         | -         | 2,096,205           | 2,096,205  | 2,425                  |
| G2Lot2,3        | Ak-Ay Elektrik Dis Tic.Koll.Stl                                       | 1,351,154         | -         | 1,294,630           | 1,294,630  | 56,524                 |
|                 |   | 61,513,603        | 1,482,404 | 58,452,863          | 59,935,267 | 1,578,336              |
|                 |   |                   |           |                     |            |                        |

(continued)

## 5. Goods and equipment (continued)

### 5.1 Ministry of Electricity (continued)

| Contract<br>No. | Contractor   | Contracts<br>Value | 2019      | From inception<br>to 31 December<br>2018 | Total      | Outstanding<br>Balance |
|-----------------|--|--------------------|-----------|--|------------|------------------------|
|                 |  | U.S. \$            | U.S. \$   | U.S. \$                                  | U.S. \$    | U.S. \$                |
| G14-1,2         | Saudia Modern Company Cables                               | 1,061,194          | 4,422     | 1,017,999                                | 1,022,421  | 38,773                 |
| G10Lot1         | Mashtal Al Iraq For General Trading & Contracting          | 780,500            | -         | 770,568                                  | 770,568    | 9,932                  |
| G6              | Arabian Steel Pipes  | 769,368            | 23,012    | 746,279                                  | 769,291    | 77                     |
| G6-1            | Arabian Steel Pipes Manufacturing                          | 664,300            | 19,869    | 642,438                                  | 662,307    | 1,993                  |
| G8-1            | Machine Technology Trading Company                         | 660,000            | -         | 654,276                                  | 654,276    | 5,724                  |
| G8-2            | Machine Technology Trading Company                         | 490,500            | -         | 490,451                                  | 490,451    | 49                     |
| G14-3           | Barme Makine   | 474,500            | 411,676   | 47,358                                   | 459,034    | 15,466                 |
| G10Lot4         | AL- Ebtida General Trading & Electrical Co<br>Ltd          | 455,400            | 13,662    | 424,096                                  | 437,758    | 17,642                 |
| G7Lot2          | AL- Ebtida General Trading & Electrical Co.<br>Ltd         | 392,000            | 11,760    | 380,213                                  | 391,973    | 27                     |
| G9-1            | Gulf Cable & Multi Industries Co.                          | 367,500            | -         | 366,508                                  | 366,508    | 992                    |
| G8-3            | Zanzam Spring For General Trading Co Ltd                   | 306,650            | -         | 292,632                                  | 292,632    | 14,018                 |
| G12             | AL Sadara AL Iraqia & Shams Alsabah<br>General Contracting | 291,486            | -         | 262,165                                  | 262,165    | 29,321                 |
| G13             | AL Sadara AL Iraqia & Shams Alsabah<br>General Contracting | 150,000            | -         | 136,071                                  | 136,071    | 13,929                 |
| -               | Miscellaneous suppliers / Laptops                          | 15,976             | 3,991     | 11,985                                   | 15,976     |                        |
|                 |  | 68,392,977         | 1,970,796 | 64,695,902                               | 66,666,698 | 1,726,279              |

### 5. Goods and equipment (continued)

### 5.2 Ministry of Municipalities and Public Works

|                   |                                     |            |           | From inception to |            |             |
|-------------------|-------------------------------------|------------|-----------|-------------------|------------|-------------|
|                   |                                     | Contracts  |           | 31 December       |            | Outstanding |
| Contract No.      | Contractor                          | Value      | 2019      | 2018              | Total      | Balance     |
|                   |                                     | U.S. \$    | U.S. \$   | U.S. \$           | U.S. \$    | U.S. \$     |
| ICB-G06           | Al-Nwuaira Co.                      | 5,379,925  |           | 5,379,925         | 5,379,925  | -           |
| ICB-G03           | Machine Technology                  | 4,298,385  | -         | 4,298,385         | 4,298,385  | -           |
| ICB-G02           | Al-Nwuaira Co.                      | 3,948,426  | -         | 3,948,426         | 3,948,426  | -           |
| ICB-G06 A         | Al-Nwuaira Co.                      | 2,276,240  | -         | 2,276,240         | 2,276,240  | -           |
| G17               | Machine Technology                  | 1,846,240  | 369,248   | -                 | 369,248    | 1,476,992   |
| ICB-G04           | Zamzam Spring                       | 1,476,969  | 99,285    | 1,377,684         | 1,476,969  | -           |
| G15               | Machine Technology                  | 1,428,894  | 285,779   | -                 | 285,779    | 1,143,115   |
| ICB-G07           | Al-Kasid Co                         | 1,383,126  | -         | 1,383,126         | 1,383,126  | -           |
| ICB-G01           | Al-Ghodwa Co.                       | 1,278,506  | -         | 1,278,506         | 1,278,506  | -           |
| G16               | Iraqi International Trading Company | 1,081,800  | 216,360   | -                 | 216,360    | 865,440     |
| ICB-G05           | Machine Technology                  | 817,987    | -         | 817,987           | 817,987    | -           |
| G21               | Al-Nwuaira Co.                      | 809,600    | -         | -                 | -          | 809,600     |
| G18               | Machine Technology                  | 693,000    | 138,533   | -                 | 138,533    | 554,467     |
| G12               | Al-Nwuaira Co.                      | 692,764    | 55,954    | 631,426           | 687,380    | 5,384       |
| G19               | Al-Nwuaira Co.                      | 607,907    | -         | -                 | -          | 607,907     |
| G22               | Zamzam Spring                       | 568,497    | -         | -                 | -          | 568,497     |
| G20               | Al-Nwuaira Co.                      | 541,200    | -         | -                 | -          | 541,200     |
| ICB-G02 A         | Al-Nwuaira Co.                      | 465,946    | -         | 465,946           | 465,946    | -           |
| ICB-G01 DC        | Al-Ghodwa Co.                       | 429,501    | 47,413    | 382,088           | 429,501    | -           |
| ICB-G03A          | Machine Technology                  | 411,072    | -         | 411,071           | 411,071    | 1           |
| NCB-G09- 2017     | Al-Ghodwa Co.                       | 282,876    | -         | 282,876           | 282,876    | -           |
| G13               | Zamzam Spring                       | 281,378    | 77,868    | 203,510           | 281,378    | -           |
| NCB-G11           | Al-Nwuaira Co.                      | 213,159    | -         | 213,159           | 213,159    | -           |
| NCB-G11A          | Al-Nwuaira Co.                      | 85,655     | -         | 85,655            | 85,655     | -           |
| ICB-G08           | Al-Ghodwa Co.                       | 77,486     | 4,000     | 73,486            | 77,486     | -           |
| Local Contractors | Local Contractors                   | 3,972      | -         | 3,972             | 3,972      | -           |
| N/A               | Other goods                         | 6,116      | 3,325     | 2,791             | 6,116      | -           |
|                   |                                     | 31,386,627 | 1,297,765 | 23,516,259        | 24,814,024 | 6,572,603   |

### 5. Goods and equipment (continued)

| 5.3 Ministry | of Health |
|--------------|-----------|
|--------------|-----------|

|                       |   |              |                | From inception to |                |              |
|-----------------------|---|--------------|----------------|-------------------|----------------|--------------|
|                       |   | Contracts    |                | 31 December       |                | Outstanding  |
| Contract No.          | Contractor                                | Value        | 2019           | 2018              | Total          | Balance      |
|                       |   | <u> </u>     | <u>U.S.</u> \$ | <u> </u>          | U.S. \$        | <u> </u>     |
| 5e-6d                 | United Nations Office                     |              |                |                   |                |              |
|                       | Project Services (UNOPS)/ Mobile          |              |                |                   |                |              |
|                       | Clinics and Ambulances                    | 14,894,400   | 4,873,811      | 10,001,888        | 14,875,699     |              |
|                       |   | 14,894,400   | 4,873,811      | 10,001,888        | 14,875,699     |              |
|                       |   |              |                |                   |                |              |
| 5.4 State Commission  | <u>for Roads and Bridges</u>              |              |                |                   |                |              |
|                       |   | 0 1 1        |                | From inception to |                | 0 1 1 "      |
| 0 1 111               | 0 1 1                                     | Contracts    | 2010           | 31 December       | <b>-</b>       | Outstanding  |
| Contract No.          | Contractor                                | Value        | 2019           | 2018              | Total          | Balance      |
| 140 611 1014 / 64     | N/ B: B:1 C 1 4C                          | U.S. \$      | <u>U.S. \$</u> | U.S. \$           | <u>U.S.</u> \$ | U.S. \$      |
| MOCHPM /G1            | Waagner -Biro Bridge System AG            | 10,680,851   | 295            | 10,680,556        | 10,680,851     | <del>-</del> |
|                       |   | 10,680,851   | 295            | 10,680,556        | 10,680,851     |              |
|                       |   |              |                |                   |                |              |
| 5.5 Reconstruction Fu | nd for Areas Affected by Terroristic Oper | <u>ation</u> |                |                   |                |              |
|                       |   |              |                | From inception to |                |              |
|                       |   | Contracts    |                | 31 December       |                | Outstanding  |
| Contract No.          | Vendor                                    | Value        | 2019           | 2018              | Total          | Balance      |
|                       |   | U.S. \$      | U.S. \$        | U.S. \$           | U.S. \$        | U.S. \$      |
| RF/G1                 | Aldorado for Communication                | 12,980       | -              | 12,980            | 12,980         | -            |
| RF/G2                 | Altaif for Computers                      | 3,825        |                | 3,825             | 3,825          |              |
|                       |   | 16,805       |                | 16,805            | 16,805         |              |

# EMERGENCY OPERATION FOR DEVELOPMENT PROJECT (EODP) FINANCED BY THE WORLD BANK AND IMPLEMENTED BY THE STATE COMMISSION FOR ROADS AND BRIDGES

Notes to the Statement of Cash Receipts and Cash Disbursements For the year ended 31 December 2019

#### 6. Civil work

| Note | Implementing Party                          | Contracts<br>value | 2019       | From inception<br>to 31 December<br>2018 | Total       | Outstanding<br>balance |
|------|---|--------------------|------------|--|-------------|------------------------|
|      |   | U.S. \$            | U.S. \$    | U.S. \$                                  | U.S. \$     | U.S. \$                |
| 6.1  | State Commission for Roads and Bridges      | 105,196,419        | 22,280,124 | 72,924,031                               | 95,204,155  | 9,992,264              |
| 6.2  | Ministry of Municipalities and Public Works | 27,798,954         | 11,072,234 | 10,850,867                               | 21,923,101  | 5,875,853              |
|      |   | 132,995,373        | 33,352,358 | 83,774,898                               | 117,127,256 | 15,868,117             |

### 6. Civil work (continued)

### 6.1 State Commission for Roads and Bridges

| Contract No.             | Contractor                               | Contracts<br>Value | 2019      | From inception<br>to 31 December<br>2018 | Total     | Outstanding<br>Balance |
|--------------------------|--|--------------------|-----------|--|-----------|------------------------|
|                          |  | U.S. \$            | U.S. \$   | U.S. \$                                  | U.S. \$   | U.S. \$                |
| EODP/MOCHPM/W3/R1        | Maa Alsamaa International Company        | 10,813,231         | 2,860,249 | 4,085,491                                | 6,945,740 | 3,867,491              |
| EODP/MOCHPM/W2/2         | Hamorabi Construction Contracting Co.    | 9,176,083          | 2,125,374 | 7,050,709                                | 9,176,083 | -                      |
| EODP/MOCHPM/W2/3         | Ashour Construction Contracting Co.      | 9,075,309          | 677,398   | 8,397,911                                | 9,075,309 | -                      |
| EODP/MOCHPM/W2/1         | Ataa Al-Ardh                             | 8,814,241          | 1,418,145 | 7,125,199                                | 8,543,344 | 270,897                |
| EODP/MOCHPM/W1/4         | Hamorabi Construction Contracting Co.    | 7,009,629          | 936,442   | 5,397,092                                | 6,333,534 | 676,095                |
| EODP/MOCHPM/W2/4 b       | Ashour Construction Contracting Co.      | 6,811,556          | 1,452,854 | 5,358,702                                | 6,811,556 | -                      |
| EODP/MOCHPM/W6           | Al-Fao General Engineering Company       | 5,803,611          | -         | 1,597,491                                | 1,597,491 | 4,206,120              |
| EODP/MOCHPM/W7           | Al-Fao General Engineering Company       | 4,702,315          | 1,407,003 | 3,295,312                                | 4,702,315 | -                      |
| EODP/MOCHPM/W8           | Al- Mutasim Contracting Co.              | 3,813,037          | 1,145,765 | 2,667,272                                | 3,813,037 | -                      |
| EODP/MOCHPM/AG/B6        | Nabdh Al- Rafedian Co.                   | 3,570,283          | 2,770,033 | 707,187                                  | 3,477,220 | 93,063                 |
| EODP/MOCHPM/W1/2         | Ataa Al-Ardh                             | 2,621,160          | 357,734   | 2,263,426                                | 2,621,160 | -                      |
| EODP/MOCHPM/AG/B5        | Thefaf Al-Rafidain                       | 2,550,441          | 1,576,864 | 906,932                                  | 2,483,796 | 66,645                 |
| EODP/MOCHPM/W1/3         | Ibn Yakteen                              | 2,513,561          | (2,718)   | 2,516,279                                | 2,513,561 | -                      |
| MOCHPM/G1/TUI/2          | Saad State Co.                           | 2,542,641          | 220,415   | 2,322,226                                | 2,542,641 | -                      |
| EODP/MOCHPM/AG/B1        | Jv (White Sand Co. & Aswar Al-Aqsaa Co.) | 2,498,820          | 435,373   | 2,063,447                                | 2,498,820 | -                      |
| EODP/MOCHPM/W9           | Rad Al-Foraten Co.                       | 2,270,926          | 472,342   | 1,798,584                                | 2,270,926 | -                      |
| EODP/MOCHPM/W2/4 a       | Dera AL-Jazera Co. Ltd                   | 2,299,885          | -         | 1,805,497                                | 1,805,497 | 494,388                |
| EODP/MOCHPM/W5           | Al- Mutasim Contracting Co.              | 1,946,886          | -         | 1,946,886                                | 1,946,886 | -                      |
| EODP/MOCHPM/W10/2        | Al-Fao General Engineering Company       | 1,943,263          | -         | 1,943,263                                | 1,943,263 | -                      |
| EODP/MOCHPM/AG/B10       | Al-Abid Al-Araby Co.                     | 1,889,997          | 846,701   | 993,028                                  | 1,839,729 | 50,268                 |
| MOCHPM/G1/TUI/4          | Al-Fao General Engineering Company       | 1,560,928          | 946,855   | 614,073                                  | 1,560,928 | -                      |
| EODP/MOCHPM/W10/7        | Hamorabi Construction Contracting Co     | 1,533,393          | 94,436    | 1,438,957                                | 1,533,393 | -                      |
| EODP/MOCHPM/W1/1         | Nafhat Al_ Rafidain                      | 1,510,514          | 38,684    | 1,471,830                                | 1,510,514 | -                      |
| EODP/MOCHPM/AG/B2        | Nabdh Al- Rafedian Co.                   | 1,388,927          | -         | 1,388,927                                | 1,388,927 | -                      |
| LODE / MOCHIE MI/ AO/ DL |  |                    |           |  |           |                        |

(Continued)

Notes to the Consolidated Statement of Cash Receipts and Cash Disbursements For the year ended 31 December 2019

#### 6.Civil works (continued)

### 6.1 State Commission for Roads and Bridges (continued)

| Contract No.      | Contractor                                      | Contracts<br>Value | 2019       | From inception<br>to 31 December<br>2018 | Total      | Outstanding<br>Balance |
|-------------------|---|--------------------|------------|--|------------|------------------------|
| Contract No.      | Contractor                                      | U.S. \$            | U.S. \$    | U.S. \$                                  | U.S. \$    | U.S. \$                |
| EODP/MOCHPM/W10/4 | Al- Mutasim Contracting Co.                     | 1,006,966          | 534,137    | 472,829                                  | 1,006,966  |                        |
| EODP/MOCHPM/W10/3 | Al- Mutasim Contracting Co.                     | 976,620            | -          | 976,620                                  | 976,620    | -                      |
| EODP/MOCHPM/W10/1 | Ashour Construction Contracting Co.             | 895,706            | -          | 895,706                                  | 895,706    | -                      |
| EODP/MOCHPM/AG/B3 | Al-Aa Al-Iraq Company                           | 871,620            | 22,297     | 849,323                                  | 871,620    | -                      |
| EODP/MOCHPM/AG/B8 | Ashbal Al-Dheyaghim                             | 857,840            | 661,455    | 122,409                                  | 783,864    | 73,976                 |
| EODP/MOCHPM/W10/6 | Rad Al-Foraten Co.                              | 802,827            | 414,972    | 214,547                                  | 629,519    | 173,308                |
| EODP/MOCHPM/W1/5  | Jv ( Taj Al-Mroaa Co. & Baraka<br>Alqateef Co.) | 742,223            | 722,210    | -  | 722,210    | 20,013                 |
| MOCHPM/G1/TUI/3   | Ashour Construction Contracting Co.             | 216,159            | 16,550     | 199,609                                  | 216,159    | -                      |
| MOCHPM/G1/TUI/1   | Ashour Construction Contracting Co.             | 165,821            | 128,554    | 37,267                                   | 165,821    | -                      |
|                   |   | 105,196,419        | 22,280,124 | 72,924,031                               | 95,204,155 | 9,992,264              |

Notes to the Consolidated Statement of Cash Receipts and Cash Disbursements For the year ended 31 December 2019

### 6.Civil works (continued)

### 6.2 Ministry of Municipalities and Public Works

| 5.2 ministry of municipanties and rabble works                                 |            |                | From inception<br>to 31 |                |                |
|--|------------|----------------|-------------------------|----------------|----------------|
|  | Contracts  |                | December                |                | Outstanding    |
| Contract   | Value      | 2019           | 2018                    | Total          | Balance        |
|  | U.S. \$    | <u>U.S.</u> \$ | <u>U.S.</u> \$          | <u>U.S.</u> \$ | <u>U.S.</u> \$ |
| WO3-Rehabilitation Of Drinking Water Compact Units                             | 3,014,423  | 1,343,149      | 575,614                 | 1,918,763      | 1,095,660      |
| W10-B- Implementation Transmission Pipeline 300 Mm And Rehabilitation          | 2,987,495  | 640,844        | 2,239,355               | 2,880,199      | 107,296        |
| W05- Rehabilitation Of Drinking Water Compact Units Al-Dulooeyya<br>Woosta     | 2,520,472  | 1,842,452      | 451,790                 | 2,294,242      | 226,230        |
| WO4-Rehabilitation Of Drinking Water Compact Units                             | 1,874,483  | 734,266        | 369,542                 | 1,103,808      | 770,675        |
| W01- Rehabilitation Of Al-Awja- Owainat  | 1,731,551  | 201,215        | 799,027                 | 1,000,242      | 731,309        |
| W12-B- Rehabilitation Of Drinking Water Compact Units                          | 1,563,854  | 757,439        | 310,000                 | 1,067,439      | 496,415        |
| W13-C-Rehabilitation Of Drinking Water Compact                                 | 1,533,659  | 1,160,420      | 243,961                 | 1,404,381      | 129,278        |
| W13- A-Rehabilitation Of Drinking Water Compact Units                          | 1,375,380  | 232,200        | 1,143,179               | 1,375,380      | -              |
| W12-A - Rehabilitation Of Drinking Water Compact Units                         | 1,362,813  | 201,947        | 930,954                 | 1,132,901      | 229,912        |
| WO8-Rehabilitation Of Tikrit Main And Secondary Wastewater<br>Lifting Stations | 1,299,926  | 434,107        | 847,518                 | 1,281,625      | 18,301         |
| WO6- Rehabilitation Of Drinking Water Compact Units Al-Rewashed Al-Qadeem      | 1,288,025  | 322,499        | 267,618                 | 590,117        | 697,908        |
| W16- Rehabilitation Of Alfallujah Sewerage Lift Station                        | 1,244,990  | 358,909        | 487,169                 | 846,078        | 398,912        |
| W15-A-Rehabilitation Of Al-Muqdadiyah Old Water Project With Low               | 1,233,086  | 1,090,574      |                         | 1,090,574      | 142,512        |
| W13-B-Implementation Of Transition Pipe Line 400 Mm                            | 1,107,000  | 489,578        | 617,423                 | 1,107,000      | -              |
| WO2-Rehabilitation Of Drinking Water Compact Units                             | 930,253    | 408,707        | -                       | 408,707        | 521,546        |
| W07-Rehabilitation Of WTP (Jalula Al-Qadeem And) And Compact<br>Units          | 911,275    | 353,065        | 526,499                 | 879,564        | 31,711         |
| W14-Supply And Implementation Of Pipe Line                                     | 765,000    | 185,237        | 575,771                 | 761,008        | 3,992          |
| W10 A-Rehabilitation Of Al-Aazeem Compact Unit                                 | 523,096    | 140,380        | 266,910                 | 407,290        | 115,806        |
| W15-B-Rehabilitation Of Drinking Water Compact Units                           | 382,216    | 92,437         | 146,386                 | 238,823        | 143,393        |
| W11- Rehabilitation Of As-Saadiya Storm Water Pumping Station                  | 149,957    | 82,809         | 52,151                  | 134,960        | 14,997         |
|  | 27,798,954 | 11,072,234     | 10,850,867              | 21,923,101     | 5,875,853      |

Notes to the Consolidated Statement of Cash Receipts and Cash Disbursements For the year ended 31 December 2019

### 7. Consultant services

| Note | Implementing Party   | Contracts<br>value   | 2019                | From inception<br>to 31 December<br>2018 | Total                       | Outstanding<br>balance      |
|------|--|----------------------|---------------------|--|-----------------------------|-----------------------------|
|      |  | U.S. \$              | U.S. \$             | U.S. \$                                  | U.S. \$                     | U.S. \$                     |
| 7.1  | Reconstruction Fund for Areas Affected by<br>Terroristic Operation | 5,989,730            | 1,987,686           | 1,367,419                                | 3,355,105                   | 2,634,625                   |
| 7.2  | Ministry of Municipalities and Public Works                        | 1,333,665            | 490,633             | 405,747                                  | 896,380                     | 437,285                     |
| 7.3  | State Commission for Roads and Bridges                             | 488,889              | 34,600              | 402,989                                  | 437,589                     | 51,300                      |
| 7.4  | Ministry of Electricity  | 358,700<br>8,170,984 | 99,044<br>2,611,963 | <u>142,222</u><br>2,318,377              | <u>241,266</u><br>4,930,340 | <u>117,434</u><br>3,240,644 |
|      |  | 3,110,701            | _,311,303           | _,510,577                                | :,550,510                   | 3,2 10,011                  |

### 7. Consultant services (continued)

## 7.1 Reconstruction Fund for Areas Affected by Terroristic Operation

|               |   |           |                | From inception |                |                |
|---------------|---|-----------|----------------|----------------|----------------|----------------|
|               |   | Contracts |                | to 31 December |                | Outstanding    |
| Contract No.  | Contractor  | Value     | 2019           | 2018           | Total          | Balance        |
|               |   | <u> </u>  | <u>U.S.</u> \$ | U.S. \$        | <u>U.S.</u> \$ | <u>U.S.</u> \$ |
| EODP/RF/C6    | Afg International Inc.                                  | 1,772,472 | 1,005,275      | 610,493        | 1,615,768      | 156,704        |
| EODP/RF/C5    | SIM S.P.A   | 464,074   | 125,972        | 242,222        | 368,194        | 95,880         |
| EODP/RF/C17   | Afg+Horizon   | 436,438   | 209,500        | -              | 209,500        | 226,938        |
| EODP/RF/C16   | Ideal   | 790,184   | 79,018         | -              | 79,018         | 711,166        |
| EODP/RF/C11   | Kamal Abdullah Salman                                   | 24,000    | -              | 23,200         | 23,200         | 800            |
| EODP/RF/ C27  | Maha Abdulkareem Naji                                   | 61,670    | 32,960         | -              | 32,960         | 28,710         |
| EODP/RF/C28   | Dr.Anthony Finn   | 32,910    | 32,910         | -              | 32,910         | -              |
| EODP/RF/C1    | Majida Salman Mohammed                                  | 262,260   | 67,868         | 120,087        | 187,955        | 74,305         |
| EODP/RF/C4    | Ernst And Young   | 145,570   | 23,776         | 68,417         | 92,193         | 53,377         |
| EODP/RF/C21   | Kamal Abdullah Salman                                   | 96,000    | 44,000         | 42,800         | 86,800         | 9,200          |
| EODP/RF/C20   | Haider Sadiq Jafar                                      | 141,900   | 75,900         | 65,500         | 141,400        | 500            |
| EODP/RF/C2    | Canadian Leaders And Internati-<br>Onal Consulting Inc. | 576,149   | 259,267        | 57,615         | 316,882        | 259,267        |
| EODP/RF/C8    | Open Project Agriculture Engineering                    | 537,660   | -              | 48,525         | 48,525         | 489,135        |
| EODP/RF/C7    | Umer Hazim Shakir                                       | 36,660    | -              | 36,360         | 36,360         | 300            |
| EODP/RF/C10   | Art City Co.  | 16,800    | -              | 16,800         | 16,800         | -              |
| EODP/RF/C19   | Abdelhamid A. Abdelhamid                                | 15,000    | -              | 15,000         | 15,000         | -              |
| EODP/RF/C25   | Frame Vision Art Production Co.                         | 56,800    | 31,240         | 14,200         | 45,440         | 11,360         |
| EODP/RF/G4    | Amurabaa Althahabi                                      | 5,200     | -              | 5,200          | 5,200          | -              |
| EODP/RF/C24-1 | Eco Con Ser Enviro. Solution                            | 516,983   | -              | -              | -              | 516,983        |
| EODP/RF/C26   | Tigris Net  | 1,000     | -              | 1,000          | 1,000          | -              |
|               |   | 5,989,730 | 1,987,686      | 1,367,419      | 3,355,105      | 2,634,625      |
|               |   |           |                |                |                |                |

From incention

### 7. Consultant services (continued)

#### 7.2 Ministry of Municipalities and Public Works

| •            | ,                            |           |         | From inception |         |             |
|--------------|------------------------------|-----------|---------|----------------|---------|-------------|
|              |                              | Contracts |         | to 31 December |         | Outstanding |
| Contract No. | Contractor                   | Value     | 2019    | 2018           | Total   | Balance     |
|              |                              | U.S. \$   | U.S. \$ | U.S. \$        | U.S. \$ | U.S. \$     |
| ACE / C2A    | Ace                          | 499,500   | 93,432  | 129,853        | 223,285 | 276,215     |
| C2B          | Engicon Co.                  | 399,300   | 192,487 | 118,079        | 310,566 | 88,734      |
| C2B-1        | Engicon Co.                  | 195,700   | 156,611 | -              | 156,611 | 39,089      |
| MOHC/M-C4    | Edward George Naom           | 112,254   | 24,000  | 68,829         | 92,829  | 19,425      |
| MOHC/M-C8    | Sabah Abdul Hassan Abbas     | 103,225   | 24,103  | 65,300         | 89,403  | 13,822      |
| C9           | Maizen A. Rasoul Al-Atrakchy | 14,255    | -       | 14,255         | 14,255  | -           |
| MOHC/M-C6    | Tatyana Gorskaya             | 9,431     | -       | 9,431          | 9,431   | -           |
|              |                              | 1,333,665 | 490,633 | 405,747        | 896,380 | 437,285     |

### 7. Consultant services (continued)

### 7.3 State Commission for Roads and Bridges

| Contract No.    | Contractor                        | Contracts<br>Value | 2019    | From inception<br>to 31 December<br>2018 | Total   | Outstanding<br>Balance |
|-----------------|-----------------------------------|--------------------|---------|--|---------|------------------------|
|                 |                                   | U.S. \$            | U.S. \$ | U.S. \$                                  | U.S. \$ | U.S. \$                |
| MOCHPM/C10      | Elie Naim                         | 102,900            | -       | 102,900                                  | 102,900 | -                      |
| MOCHPM/C1a      | Dr. Ali Hameed Aziz               | 91,000             | -       | 73,000                                   | 73,000  | 18,000                 |
| MOCHPM/C1b      | Dr. Husain Khalaf Jarallah        | 76,000             | 19,600  | 45,600                                   | 65,200  | 10,800                 |
| MOCHPM/C6a      | Raheem Shamukh Raheema            | 60,000             | 15,000  | 32,500                                   | 47,500  | 12,500                 |
| MOCHPM/C5a      | Dr. Hussein Janna                 | 32,000             | -       | 32,000                                   | 32,000  | -                      |
| MOCHPM/C1c      | Dr. Riadh S Al-Mahaidi            | 29,500             | -       | 29,500                                   | 29,500  | -                      |
| MOCHPM/C5b      | Dr. Hayder Abdulhameed            | 25,000             | -       | 25,000                                   | 25,000  | -                      |
| MOCHPM/C1d      | Dr. Amer Farouk Izzet             | 25,000             | -       | 15,000                                   | 15,000  | 10,000                 |
| MOCHPM/G1/TUI/1 | Ministry Of Industry And Meterial | 21,337             | -       | 21,337                                   | 21,337  | -                      |
| MOCHPM/C9       | Dr. Ali Hussein Dawood            | 12,000             | -       | 12,000                                   | 12,000  | -                      |
| -               | National Center Construction      | 10,152             | -       | 10,152                                   | 10,152  | -                      |
|                 | Laboratory                        |                    |         |  |         |                        |
| MOCHPM/C5c      | Tatyana Gorskaya                  | 4,000              | -       | 4,000                                    | 4,000   | -                      |
|                 |                                   | 488,889            | 34,600  | 402,989                                  | 437,589 | 51,300                 |

### 7.4 Ministry of Electricity

|                   |                              |  | From<br>inception to  |  |  |
|-------------------|------------------------------|--|---|--|--|
|                   | Contract                     |  | 31 December   |  | Outstanding  |
| Consultant name   | Value                        | 2019   | 2018  | Total  | Balance  |
|                   | U.S. \$                      | U.S. \$  | U.S. \$   | U.S. \$  | U.S. \$  |
| ori Fleh Office   | 121,875                      | 35,083   | 37,500  | 72,583   | 49,292   |
| hmed Abbas Office | 117,075                      | 35,533   | 33,184  | 68,717   | 48,358   |
| a Company         | 73,750                       | -  | 71,538  | 71,538   | 2,212  |
| Khadim            | 46,000                       | 28,428   | -   | 28,428   | 17,572   |
|                   | 358,700                      | 99,044   | 142,222   | 241,266  | 117,434  |
| ł                 | nmed Abbas Office<br>Company | ori Fleh Office       121,875         nmed Abbas Office       117,075         Company       73,750         Khadim       46,000 | ori Fleh Office     121,875     35,083       nmed Abbas Office     117,075     35,533       Company     73,750     -       Khadim     46,000     28,428 | ori Fleh Office     121,875     35,083     37,500       nmed Abbas Office     117,075     35,533     33,184       Company     73,750     -     71,538       Khadim     46,000     28,428     - | ori Fleh Office     121,875     35,083     37,500     72,583       nmed Abbas Office     117,075     35,533     33,184     68,717       Company     73,750     -     71,538     71,538       Khadim     46,000     28,428     -     28,428 |

Notes to the Consolidated Statement of Cash Receipts and Cash Disbursements For the year ended 31 December 2019

## 8. Operating cost

|                  | From inception |                |           |  |
|------------------|----------------|----------------|-----------|--|
|                  |                | to 31 December |           |  |
|                  | 2019           | 2018           | Total     |  |
|                  | U.S. \$        | U.S. \$        | U.S. \$   |  |
| Travel           | 327,076        | 1,408,792      | 1,735,868 |  |
| Bank Charges     | 151,990        | 533,317        | 685,307   |  |
| Vehicles Rent    | 58,268         | 144,023        | 202,291   |  |
| Office Equipment | 6,265          | 0              | 6,265     |  |
| Communication    | 6,022          | 28,512         | 34,534    |  |
| Internet         | 3,284          | 5,904          | 9,188     |  |
| Stationery       | 2,304          | 10,619         | 12,923    |  |
| Fuel And Oil     | 2,194          | 16,170         | 18,364    |  |
| Advertising      | 2,087          | 196,671        | 198,758   |  |
| Maintenance      | 435            | 12,782         | 13,217    |  |
| Printings        | -              | 15,311         | 15,311    |  |
| Rent-Equipment's | -              | 1,810          | 1,810     |  |
| Soft Ware        | -              | 1,500          | 1,500     |  |
| Others           | 46,657         | 264,196        | 310,853   |  |
|                  | 606,582        | 2,639,607      | 3,246,189 |  |
|                  |                |                |           |  |

Notes to the Consolidated Statement of Cash Receipts and Cash Disbursements For the year ended 31 December 2019

### 9. Fund balance

|  | 2019        | 2018        |
|--|-------------|-------------|
|  | U.S. \$     | U.S. \$     |
| Cash balance per bank accounts as at 31 December | 12,246,098  | 15,234,450  |
| Add:   |             |             |
| Operating advances                               | 21,165      | 16,941      |
| Deposit in transit                               | 911,918     | -           |
| Less:  |             |             |
| Operating advances disbursed                     | (3,187)     | (824,471)   |
| Tender fees                                      | (85,116)    | (222,643)   |
| Refund to World Bank                             |             | (2,000,000) |
| Outstanding checks                               | (1,889,720) | (1,563,766) |
| Cash balance per books at 31 December            | 11,201,158  | 11,464,982  |